

Lot 278

Nov. 5, 1963

#26517

D.J.Realty

N.S.Holly Tree Lane, E x Phillips Rd.

Please install 1" Copper service to supply house. Main to be extended.

Measures of 1" curb stop:

E x E line of Phillips Road	143.5
S x N line of Holly Tree Lane	6.7
E x W line of house	23.2
S x house	45.0

Main is 34 ft. S x N line

Work done April 1, 1964

27 ft. of 1" cop: Main to curb stop.....	\$ 22.95
Labor.....	\$ 22.43
1 1" corporation fig. 438, R.H.....	\$
1 1" cop, to cop. stop, fig. 415.....	\$
1 Caldwell stop.box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00
Loader use.....	\$ 10.50

Owner's plumber supplied and installed 48 ft.
of 1" copper tubing from the curb stop to
meter inside cellar.