

Lot 280

#26519

Nov. 5, 1963

D.J.Realty

N.S.Holly Tree Lane, W x Hillcrest
Rd.

Please install 1" Copper serv. ice
to supply house. Main to be extended.

Measures of 1" curb stop:

W x W line of Hillcrest St.	246.3
S x N line of Holly Tree Lane	5.3
E x W line of House	14.7
S x house	35.0

Main is 36 ft. S x N line

Work done April 2, 1964

39 ft. 1" cop: Main to 3 ft. inside line....	33.15
Labor.....	35.64
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	10.50
1 1" copper coupling...A-1552.....	

Owner's plumber supplied and installed 30 ft.
of 1" copper tubing from 3 ft. inside property
line to meter inside cellar.