

Lot 281

#26520

Nov. 5, 1963

D.J. Realty

N.S. Holly Tree Lane, W x Hillcrest  
Rd.

Please install 1" Copper service  
to supply house. Main to be extended. Meter  
in utility room.

Measures of 1" curb stop:

|                             |       |
|-----------------------------|-------|
| W x W line of Hillcrest Rd. | 170.4 |
|-----------------------------|-------|

|                               |     |
|-------------------------------|-----|
| S x N line of Holly Tree Lane | 8.4 |
|-------------------------------|-----|

|                     |      |
|---------------------|------|
| W x E line of House | 10.8 |
|---------------------|------|

|           |      |
|-----------|------|
| S x house | 36.0 |
|-----------|------|

Main is 36 ft. S x N line

Work done April 1, 1964

|   |          |
|---|----------|
| 36 ft. of 1" cop: Main to line.....     | \$ 30.60 |
| Labor.....                              | \$ 26.90 |
| 1 1" corporation, fig. 438, R.H.....    | \$       |
| 1 1" cop. to cop. stop, fig. 415.....   | \$       |
| 1 Caldwell stop box, complete-long..... | \$       |
| Carting.....                            | \$ 5.00  |
| Tapping machine use.....                | \$ 5.00  |
| Loader use.....                         | \$ 10.50 |
| 1 1" copper coupling, A-1552.....       | \$       |

Owner's plumber supplied and installed 21 ft. of 1" copper tubing from the property line to meter inside cellar.