

Lot 282

Nov. 5, 1963

#26521 D.J. Realty

S.S. Holly Tree Lane, W x Hillcrest  
Rd.

Please install 1" Copper service to  
supply house. Main to be extended.

Measures of 1" Curb Stop

W x W line Hillcrest St. 162.8

N x S line Holly Tree Lane 7.5

W x E line House 22.4

Main is 14 ft. N x S line  
laid with drain

Work done December 10, 1963

|                                           |          |
|-------------------------------------------|----------|
| 8 ft. of 1" cop: Main to line.....        | \$ 6.80  |
| Labor.....                                | \$ 15.24 |
| 1 1" corporation, fig. 438, R.H.....      | \$       |
| 1 1" cop. to cop. stop, fig. 415.....     | \$       |
| 1 Caldwell stop box, complete - long..... | \$       |
| Carting.....                              | 5.00     |
| Tapping machine use.....                  | 5.00     |
| Loader use.....                           | 3.50     |

Owner will maintain cut