

Lot 283

#26522

Nov. 5, 1963

D.J.Realty

S.S.Holly Tree Lane, W x Hillcrest
Rd.

Please install 1" Copper service to
supply house. Main to be extended.

Measures of 1" Curb Stop:

E x E line Phillips Road	285.9
N x S line Holly Tree Lane	5.9
E x W line House	7.9
N x house	

Main is 14 ft. N x S line

Work done December 6, 1963

8 ft. of 1" cop: Main to curb stop.....	\$ 6.80
Labor.....	15.66
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long....	\$
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	3.50

Owner's plumber supplied and installed 41 ft. of
1" copper tubing from the curb stop to meter inside
cellar.