

Lot 284

Nov. 5, 1963

#26523

D.J.Realty

S.S.Holly Tree Lane, E x Phillips
Rd.

Please install 1" Copper service to
supply house. Main to be extended.

Measures of 1" Curb Stop:

E x E line of Phillips Road	220.4
N x S line of Holly Tree Lane	5.8
W x E line of House	22.9
N x House	35.8

Main is 14 ft. N x S line

Work done December 6, 1963

8 ft. of 1" cop: Main to curb stop.....	6.80
Labor.....	15.66
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	3.60

Owner's plumber supplied and installed 30 ft. of
 1" copper tubing from the curb stop to meter inside
 cellar.