

Lot 286

Nov. 5, 1963

#26525

D/J.Realty

S.E.Cor. Holly Tree Lane & Phillips
Rd.

Please install 1" Copper service to
supply house. Main to be extended. Meter in
utility room.

Measures of 1" curb stop:

E x E line of Phillips Road	54.4
N x S line of Holly Tree Lane	4.5
E x W line of House	22.6
N x House	37.0

Main is 14 ft. N x S line

Work done December 6, 1963

11 ft. of 1" cop:Main to 2 ft. inside Curb..	\$ 9.35
Labor.....	\$ 15.66
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	3.50
1 1" copper coupling, A-1552.....	

Owner's plumber supplied and installed 37 ft. of 1" copper tubing from 2 ft. inside curb stop to meter inside cellar.