

Tel: 5-3519

1014 Dewey St.

Nov. 7, 1963

#26529

Armand Sansoucy

E.S. Raymond St., S x York St.

Please install $3/4$ " copper service
to supply $1\frac{1}{2}$ story cottage. Lay with drain
(north house).

Measures of $3/4$ " curb stop:

S x S line York Street	98.5
W x E " Raymond Street	8.0
N x S " House	3.4

Main is 32 ft. W x E line

Laid with drain

Work done January 9, 1964

(over)

51 ft. of 3/4" cop.:	32' out. 19' ins.	32.62
Labor.....		43.32
1 3/4" corporation, fig. 438 - Red Hed.		
1 3/4" copper stop, fig. 415 - Red Hed.		
1 Caldwell stop box, complete - long...		
Carting.....		5.--
Tapping machine use.....		5.--
Loader use.....		10.50
Compressor use.....		3.--
1 8"x3/4" #11-10531 D. S. Mueller Clamp.		
2 street cut: 5' x 2' Warrenite.....		