

Tel:SK 8-2838

Mechanic St., Matt., Mass.

Nov. 13, 1963

#26534

Ronald Martin

N.E. Cor. Caroline & Sylvester St.

Please install 3/4" copper service
to supply cottage. Lay with drain.

Measure of 3/4" cupbestop:

N x N line Sylvester St.	47.5
W x E " Caroline St.	8.0
S x N " House	3.1

Main is 32 ft. W x E line

Laid with drain

Work done January 10, 1964

(over)

49' of 3/4" cop.: 32' out. 17' ins..	\$ 30.38
Labor.....	\$ 26.88
1 3/4" corporation, fig. 438 - R. H....	\$
1 3/4" cop. to cop. stop, fig. 415....	\$
1 Caldwell stop box, complete - long..	\$
Carting.....	5.--
Tapping machine use.....	32.--
Loader use.....	10.50
Compressor use.....	3.--
1 street cut: 10' x 2' Bit. Gravel...	\$