

167 William St. ✓

Nov. 15, 1963

#26537

George H. Young

N.S.#167 William St., E x Eighth St.

Please install 1" Copper service to supply building. Replaces 5/8" Ser.#5124 to be discontinued.

Measures of 1" Curb Stop:

E x E line Eighth Street	146.8
--------------------------	-------

S x N " William Street	8.3
------------------------	-----

W x E " House	4.2
---------------	-----

Main is 31 ft. S x N line

Work done November 20, 1963

(over)

39' of 1" cop.: 32' out. 8' ins.....	3.15
Labor.....	62.16
1 1" corporation, fig. 438 - R. H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete- lon ...	
Carting.....	5.--
Tapping machine use.....	5.--
Compressor use.....	2.--
1 sidewalk cut: 9' x 3' cement.....	
1 street cut: 6' x 2' Warrenite.....	