

Tel: 4-4384

85 Eugenia St.

Nov. 26, 1963

#26541

Mrs. Florinda Mello

E.S. Alfred St., N x Brooklawn Ave.

Please install $3/4$ " copper service
to supply bungalow. Lay with drain.

Measures of $3/4$ " Curb Stop:

N x N line Brooklawn Avenue	126.9
E x E " Alfred Street	8.2
S x N " House	1.1

Main is 32 ft. W x E line

Laid with drain

Work done Dec. 20, 1963

(over)

56 ft. of 3/4" cop.: 32' out. 24' ins.	\$34.72
Labor.....	\$40.21
1 3/4" corporation, fig. 438 - Red Red..	\$
1 3/4" cop. to cop. stop, fi. 415.....	\$
1 Caldwell stop box, complete - long....	\$
Carting.....	\$ 5.--
Drilling machine use.....	\$ 3.--
Loader use.....	\$10.50
Compressor use.....	\$ 3.--
1 street cut: 6' x 2 1/2' Warrenite.....	\$
1 6"x3/4" #H-10527 Mueller D. S. Clamp..	\$

1 street cut: 6'