

lot 33

1045 Beverly St.

Dec. 17, 1963

#26559

Tower Construction Co.

N.S. Beverly St., W x Barnard St.

Please install 1" Copper service to
supply bungalow. Main to be extended.

Measures of 1" curb stop:

W x W line of Barnard St. 196.5

S x N line of Beverly St. 8.0

E x W line of house 3.4

Main is 32 ft. S x N line

Work done April 1, 1964

54 ft. of 1" cop: 32' out - 22' in.....	\$ 45.90
Labor.....	17.94
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete-long.....	\$
Tapping machine use.....	5.00
Carting.....	5.00
Motocrane use.....	7.00
Loader use.....	3.50
Compressor use.....	1.50