

17 Hall St.

Jan. 27, 1964

#26566

Leonard S. Marques

N.S. Menton St., opp. Raymond St.

Please install 1" Copper service
to supply bungalow. On existing main-lay with
drain. 50¢ AGREEMENT.

Measures of 1" curb stop:

E x W line Raymond St.	8.0
S x N line Menton St.	7.0
W x W line house	1.7

Main is 32 ft. S x N line

Work done February 4, 1964

67 ft. 1" cop: 32' out - 35' in.....	56.95
Labor.....	46.56
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00
Compressor use.....	5.00
1 street cut: 20' x 2' Bit. Gravel.....	
1 sidewalk out: 10' x 2' Dirt	