

1073 Joyce St.

Jan. 29, 1964

#26569

Ovila A. Rock

S.S. Belair St., E x Church St.

Please install $3/4$ " copper service
to supply bungalow. Main to be extended (west
House)

Measures of $3/4$ " curb stop:

E x E line of Church St.

189.9

N x S line of Belair St.

7.0

E x W line of house

2.8

Main is 18 ft. N x S line

Work done April 6, 1964

42 ft. of 3/4" cop: 18' out - 24' in.....	\$ 26.04
Labor.....	6.86
1 3/4" corporation, fig. 438, R.H.....	\$
1 3/4" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complet - long.....	\$
Carting.....	5.00
Tapping machine use.....	3.00
Motocrane use.....	3.50
Loader use.....	3.50

~~1 street cut 12' 1/2" 23'~~