

Tel: 4-2348

7 Waverly St.

#26574

Feb. 5, 1964

Theresa M. Louro

N.S. Fairmount St., Opposite Jenney
Lind St.

Please install 1" Copper service to
supply bungalow. Lay with drain.

Measures of 1" Curb Stop:

W x W line Jenny Lind St. 8.3

S x N " Fairmount St. 7.4

E x W " House 16.9

Main is 32 ft. S x N line

Laid with drain

Work started March 4, 1964

(over)

Connected to main March 18, 1964

60' of 1" cop.: 32' out, 28' ins...	51.00
Labor.....	26.80
1 1" corporation, fig. 438 - Red Hed.	
1 1" cop. to cop. stop, fig. 425.....	
1 Caldwell stop box, complete - long.	
Carting.....	5.--
Tapping machine use.....	5.--
2 1" cop. to cop. cplgs. @ .26 ea....	.52
1 street cut: 18' x 24' Bit. Gravel.\$	
Loader use.....	7.--