

Lot 84

22 Tarkiln Hill Rd.

February 26, 1964

#26578

D.J.Realty

S.S. Holly Tree Lane, W x Pine Hill
Drive.

Please install 1" Copper service
to supply ranch house. Main to be extended.

Measures of 1" curb stops:

W x W line Pine Hill Drive

90.6

E x S line Holly Tree Lane

7.5

E x W line house

15.7

Main is 22 ft. W x S line

Work done May 28, 1964

14 ft. 1" cop: Main to curb stop.....	11.90
Labor.....	14.80
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Motocrane use.....	3.50
Loader use.....	3.50