

Lot 141

February 26, 1964

#26580

D.J.Realty

W.S.Pine Hill Drive, S x Holly Tree  
Lane

Please install 1" Copper service to  
supply ranch house. Main to be extended.

Measures of 1" curb stop:

S x S line Holly Tree Lane 167.4

E x W line Pine Hill Drive 6.0

S x N line house 6.8

Main is 21 ft. E x W line

Work done May 28, 1964

E x W line house 35.6

21 ft. 1" cop: Main to line.....	4	17.85
Labor.....	8	13.34
1 1" corporation, fig. 438, R.H.....	4	
1 1" cop. to cop. stop, fig. 415.....	4	
1 Caldwell stop box, complete - long.....	5	
Carting.....	8	5.00
Tapping machine use.....	4	5.00
Motocrane use.....	4	3.50
Loader use.....	4	3.50