

Lot 145

#26584

February 26, 1964

D.J.Realty

E.S. Pine Hill Drive, S x Holly
Tree Lane

Please install 1" Copper service
to supply ranch house. Main to be extended.

Measures of 1" curb stop:

S x S line Holly Tree Lane	56.3
W x E line Pine Hill Drive	6.0
S x W line house	2.3

Main is 31 ft. W x E line

Work done May 29, 1964

25 ft. 1" cop: Main to curb stop.....	\$ 21.25
Labor.....	\$ 17.94
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00
Motocrane use.....	\$ 7.00
Loader use.....	\$ 7.00

Owner's plumber supplied and installed
 36 ft. of 1" copper tubing from the
 stop box to meter inside the building.