

Lot 146

February 26, 1964

#26585

D.J.Realty

E.S.Pine Hill Drive, opp. Holly
Tree Lane

Please install 1" Copper service
to supply ranch house. Main to be extended.

Measures of 1" curb stops:

N x S line Holly Tree Lane	18.2
----------------------------	------

W x E line Pine Hill Drive	6.0
----------------------------	-----

S x N line house	14.8
------------------	------

Main is 32 ft. W x E line

Work done May 28, 1964

W x E line house	36.0
------------------	------

25 ft. 1" cop: Main to curb stop.....	21.25
Labor.....	18.30
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Motocrane use.....	7.00
Loader use.....	3.50