

Lot 147

February 26, 1964

#26586

D.J. Realty

S.E. Cor. Pine Hill Drive, & Valley
Rd.

Please install 1" Copper service to
supply ranch house. Main to be extended.

Measures of 1" Curb Stop:

S x S line	Valley Road	41.9
W x E "	Pine Hill Drive	5.1
S x N "	House	15.5
W x W "	House	42.8

Main is 34 ft. W x E line

Work done July 28, 1964

(over)

34' of 1" cop: main to property line..	28.90
Labor.....	44.84
1 1" corporation, fig. 438.....	8
1 1" cop. to cop. stop, fig. 415.....	8
1 Caldwell Box Stop.....	8
1 cop. to cop. coupling..1".A-1552.....	8
Carting.....	5.00
Tapping Machine.....	5.00
Loader Use 2 hours.....	14.00
1 st. out 39' x 28' Dirt.....	8

Owner supplied and installed 40 ft. from
property line to meter inside cellar of
copper.