

Lot 138

February 26, 1964

#26589

D.J.Realty

W.S.Pine Hill Drive, N x Holly Tree
Lane

Please install 1" Copper service to
supply ranch house. Main to be extended.

Measures of 1" Curb Stop

N x S line Valley Road 21.9

E x W line Pine Hill Drive 6.8

S x N line house 14.6

Work Done July 28, 1964

Main is 14 ft. E x W line

(over)

19 ft. of 1" cop.: main to pro. line..	\$ 16.15
Labor.....	\$ 26.92
1 1" corporation, fig. 438.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell Stop Box.....	\$
Carting.....	\$ 5.00
Tapping Machine.....	\$ 5.00
Loader Use.....	\$ 7.00
1 st. cut: 19' x 2½' Dirt.....	\$
1 1" copper coupling <i>A-1525</i> Owner supplied and installed 95 ft. of 1" copper from property line to meter inside cellar.	