

Lot 139

#26590

February 26, 1964

D.J.Realty

N.W.Cor. Holly Tree Lane &
Pine Hill Drive

Please install 1" Copper service to
supply ranch house. Main to be extended.

Measures of 1" curb stop:

W x W line Pine Hill Drive	64.2
----------------------------	------

S x N line Holly Tree Lane	7.5
----------------------------	-----

E x W line house	12.0
------------------	------

Main is 35 ft. S x N line

Work done May 28, 1964

28 ft. of 1" cop: Main to curb stop.....	23.80
Labor.....	18.06
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Motocrane use.....	7.00
Loader use.....	3.50