

Tel: 6-0637

208 Eugenia St.

Feb. 28, 1964

#26594

Donald M.E. Lavoie

S.S. Armsby St., E x Pine Grove St.

Please install 1" Copper service
to supply ranch house. Lay with drain.

Measure of 1" Curb Stop:

E x E line Pine Grove St.	305.0
N x S " Armsby St.	8.0
W x E " House	11.8

Main is 18 ft. N x S line

Laid with drain

Work done March 12, 1964

(over)

44 ft. of 1" copper: 18' ins. 26' out	37.40
Labor.....	24.--
1 1" corporation, fig. 438 - Red Red...	8
1 1" cop. to cop. stop, fig. 415 - S.H.	8
1 Caldwell stop box, complete - long...	8
Carting.....	5.--
Drilling machine use.....	5.--
Loader use.	7.--
Cost of one 6" x 1" Mueller D. S. Clamp	8.85

(one 6"x1" Mueller D. S. Clamp was not used - instead, a 6" Adams Repair Clamp tapped 1" was used to repair a main pipe leak which had developed near the tap)