

Tel: 4-1654

275 Russells Mills Rd.  
So. Dartmouth, Mass.

March 2, 1964  
#26595

John Kourafas  
W.S. Summer St., S x Peckham St.

Please install 1" Copper service  
to supply two-family house. Lay with drain.  
North house.

Measures of 1" Curb Stop:

S x S line of Peckham St.	53.3
E x W line of Summer St.	7.0
N x N line of house	2.2
Laid with drain	
Main is 17 ft. E x W line	
Work done March 27, 1964	

43 ft. of 1" cop: 17' out - 26' in.....	\$ 36.55
Labor.....	\$ 35.88
1 1" corporation, fig. 438, R-H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	3.50
Compressor use.....	1.50
1 street cut: 5' x 3' Warrenite.....	