

Tel: 6-8266

74 Scott St.

March 11, 1964

#26603

Edmond J. Clermont

E.S. Middleboro Rd., N x Webb's
Corner.

Please install 1" Copper service
to supply ranch house. ~~To property line~~
~~only.~~ Tap 48" main in Middleboro.

Measures of 1" Curb Stop:

N x 2nd. hyd. N x Webbs Cor.

621.5

W x E line Middleboro Road

3.0

N x N " House

11.7

Main is 16 ft. W x E line

Work done April 29, 1964

(over)

20' of 1" cop.: 16' out. 4' ins...	17.--
Labor.	\$ 90.24
1 1" corporation, fig. 438 - R. Hed.	
1 1" cop. to cop. stop, fig. 415. . .	
1 Caldwell stop box, complete - long.	
Carting.	\$ 15.--
Tapping machine use.	5.--
Loader use	\$ 14.50
32,300 lbs. Crushed Gravel	\$ 23.21
1 street cut: 14' x 5' Class C Con-	
(est.) crete - $1\frac{1}{2}$ cu. yds. @ 15.75 cy.	23.63
(est. - 5 ton) 14' x 2' Warrenite. . .	\$ 75.--
1 sidewalk cut: 12' x 2' dirt. . .	

Class C concrete to be installed underneath
Warrenite as specified by the State.