

Tel: 5-3511

1014 Dewey St.

#26604

March 12, 1964

Armand Sansoucy

N.S.Armsby St., E x Pine Grove St.

Please install $3/4$ " Copper service
to supply cottage. Lay with drain if possible.
Main to be extended. 50¢ AGREEMENT.

Measures of $3/4$ " curb stop:

E x E line Pine Grove St.	512.1
S x N line Armsby St.	7.5
E x W line house	1.3

Main is 32 ft. S x N line

Work done May 20, 1964

53 ft. 3/4" cop: 32' out - 21' in.....	\$ 32.86
Labor.....	13.30
1 3/4" corporation, fig. 438, R.H.....	\$
1 3/4" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	5.00
Tapping machine use.....	3.00
Moto-crane use.....	7.00
Loader use.....	3.50
Compressor use.....	3.00

1 street cut: 32' x 2' dirt