

100 Spring St.

March 16, 1964

#26605

Marvel Motors Inc.

S.E. Cor. Ashley Blvd. & Menton St.

Please install 1" Copper service
to supply garage. Lay with drain.

Measures of 1" curb stop:

E x E line of Ashley Blvd.	68.5
----------------------------	------

N x S line of Menton St.	7.8
--------------------------	-----

E x W line of Building	11.8
------------------------	------

N x Building	73.0
--------------	------

Laid with drain

Main is 18 ft. N x S line

Work done April 9, 1964

89 ft. of 1" cop: 18' out - 71' in.....	\$ 75.65
Labor.....	\$ 24.64
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00
1 1" copper coupling, A-1552.....	.26