

Lot 97

270 Hathaway Rd.

March 24, 1964

#26612

Elmwood Enterprises Inc.

N.S. Fairmount St., E x Robert St.

Please install 1" Copper service
to supply duplex. Lay with drain-main to
be extended.

Measures of 1" curb stop:

E x E line Roberts St.	162.2
S x N line Fairmount St.	7.5
W x E line house	20.8

Laid with drain

Main is 33 ft. S x N line

Work done June 2, 1964

38 ft. 1" cop: 33' out - 5' in.....	\$	32.50
Labor.....	\$	13.24
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	7.00
1 street cut: 4' x 2' Bituminous Gravel..	\$	