

366 Conduit St.
March 26, 1964
#26614 Joseph Silva
E.S. Lowell St., N x Lynn St.

Please install 1" Copper service
to supply bungalow. Lay with drain.

Measures of 1" curb stop:

S x S line Holyoke St.	328.3
W x E line Lowell St.	8.0
S x N line house	19.2

Laid with drain

Main is 32 ft. W x E line

Work done June 4, 1964

50 ft. 1" cop: 32' out - 18' in.....	\$ 42.50
Labor.....	34.65
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	10.50
Compressor use.....	3.00
1 street cut: 6' x 2' Penetrating Mac.....	\$