

Tel: 4-4748

17 Roosevelt St.

April 6, 1964

#26621

John G. Panker

S.W.Cor. Brock Ave. & Bream St.

Please install 1" Copper service to supply ranch home. On existing main - lay with drain.

Measures of 1" curb stop:

W x W line Brock Ave.

46.5

N x S line Bream St.

6.5

E x W line house

3.2

Laid with drain

Main is 14 ft. N x S line

Work done June 16, 1964

37 ft. 1" cop: 14' out - 23' in.....	\$ 31.45
Labor.....	\$ 16.32
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00
Loader use.....	\$ 7.00