

114 Tinkam St.

April 9, 1964

#26624

Mario Nunes

S.E. Cor. Ludlow & Morris Sts.

Please install 1" Copper service
to supply duplex. Lay with drain.

Measures of 1" curb stop:

S x S line Ludlow St.	33.8
W x E line Morris St.	8.0
N x S line house	5.5

Laid with drain

Main is 31 ft. W x E line

Work done June 8, 1964

50 ft. 1" cop: 31' out - 19' in.....	42.50
Labor.....	34.56
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	10.50
Compressor use.....	1.50
1 street cut: 8' x 2' Warrenite.....	