

Lot 103
#26634

April 10, 1964

D.J.Realty

N.S.Greenbrier Dr., E x Blueberry
Terr.

Please install 1" Copper service
to supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

E x E line Blueberry Terrace	429.5
S x N line Greenbrier Dr.	4.0
W x E house	6.0
Line S x S house	40.0

Main is 43 ft. S x N line

Work done April 22, 1965

43 ft. of 1" cop: Main to line.....	\$ 40.42
Labor.....	\$ 20.52
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00

Owner's plumber supplied and installed 36' of 1" copper from property line to meter inside cellar
 trench dug and backfilled by owner's shovel

Camara