

Lot 106
#26637

April 10, 1964
D.J. Realty
N.S. Greenbrier Dr., E x Blueberry
Terrace

Please install 1" Copper service
to supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

E x E line	Blueberry Terrace	207.9
S x N	" Greenbrier Drive	4.7
W x E	" House	5.2
S x S	" House	24.6

Main is 32 ft. S x N line
Work done April 13, 1965

(over)

28' of 1" cop.:	Main to curb stop. . . .	\$ 26.32
Labor.		\$ 13.68
1 1" corporation, fig. 438 - Red Hed.		\$
1 1" cop. to cop. stop, fig. 415- R. H.		\$
1 Caldwell stop box, complete - long.		\$
Carting.		\$ 5.--
Tapping machine use		\$ 5.--

Owner supplied and installed 33 ft. of 1" copper from the stop box to meter inside building.

Owner dug and back-filled trench