

Lot 107
#26638

April 10, 1964
D.J. Realty
N.S. Greenbrier Drive, E x Blueberry
Terrace

Please install 1" Copper service
to supply bungalow. Main to be extended.

Measures of 1" curb stop:

E x E line Blueberry Terrace	(w)	131.0
S x N " Greenbrier Drive		5.0
W x E line House		9.5

Main is 31 ft. S x N line

Work done Sept. 1, 1964

S x S line House	34.8
------------------	------

(over)

27' of 1" cop.:	Main to Curb Stop...	\$22.95
Labor.	.	\$18.06
1 1" corporation,	fig. 438 - Red Hed..	\$
1 1" cop. to cop. stop,	fig. 415. . .	\$
1 Caldwell stop box,	complete - long.	\$
Carting.	.	5.--
Tapping machine use.	.	\$
Motocrane use.	.	7.--
Loader use.	.	3.50

Owner supplied and supplied 38 ft. of 1" copper from the curb stop to the meter inside the building.