

Lot 208
#26639

April 10, 1964
D.J. Realty
S.S. Greenbrier Dr., E x Blueberry
Terrace

Please install 1" Copper service
to supply bungalow. Main to be extended.
Measures of 1" Curb Stop:

E x E line Blueberry Terrace	129.4
N x S " Greenbrier Drive	5.0
W x E " House	9.5

Main is 14 ft. N x S line

Work done September 1, 1964

N x N line House	32.5
------------------	------

(over)

9' of 1" cop.:	Main to Curb Stop	\$ 7.65
Labor.		\$13.34
1 1" corporation, fig. 438 - R. H.		\$
1 1" cop. to cop. stop, fig. 415		\$
1 Caldwell stop box, complete - long.		\$
Carting.		\$ 5.--
Tapping machine use.		\$ 5.--
Motocrane use.		\$ 7.00

Owner supplied and installed 38 ft. of 1" copper from the curb stop to the meter inside the building.