

Lot 209
#26640.

April 10, 1964
D.J.Realty
S.S.Greenbrier Dr., E x Blueberry
Terrace

Please install 1" Copper service
to supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

E x E line Blueberry Terrace	219.3
N x S " Greenbrier Drive	5.1
W x E " House	12.1

Main is 14 ft. N x S line

Work done January 12, 1965

N x N line House	38 ft.	(over)
------------------	--------	--------

9 ft. of 1" cop.:	Main to Curb Stop.	\$ 8.46
Labor.		\$ 13.68
1 1" corporation,	fit. 438 - Red Red	\$
1 1" cop. to cop. stop,	fit. 415 - R.H.	\$
1 Caldwell stop box,	complete - long.	\$
Carting.		\$ 5.--
Tapping machine use.		\$ 5.--

Trench dug by Owner's Equipment

Trench backfilled by Owner's Equipment

Owner's plumber supplied and installed 38 ft.

of 1 " copper tubing from the curb stop to
meter inside the building.