

Lot 210

#26641

April 10, 1964

D.J.Realty

S.S.Greenbrier Dr., E x Blueberry  
Terrace

Please install 1" Copper service to  
supply bungalow. Main to be extended.

Measures of 1" Burb Stop:

E x E line Blueberry Terrace	303.1
N x S " Greenbrier Drive	4.8
W x E " House	2.2

Stop box is 34 ft. N x N line

Main is 14 ft. N x S line

Work done April 13, 196 5

(over)

9' of 1" Cop.: Main to Curb Stop. . . . .	\$ 8.46
Labor, . . . . .	\$ 13.68
1 1" corporation, fig. 438 - Red Hed . . . . .	\$
1 1" cop. to cop. stop, fig. 415 - R. H. . . . .	\$
1 Caldwell stop box, complete - long. . . . .	\$
Carting. . . . .	\$ 5.--
Tapping machine use. . . . .	\$ 5.--

Owner supplied and installed 36 ft. of 1" copper tubing from the stop box to inside building.

Owner's equipment dug and back-filled trench