

Lot 211
#26642

April 10, 1964
D.J. Realty
S.S. Greenbrier Dr., E x Blueberry
Terrace

Please install 1" Copper service
to supply bungalow. Main to be extended.

Measures of 1" curb stop:

E x E line Blueberry Terrace	433.1
N x S line Greenbrier Dr.	5.0
W x E line house	0.1
E x house	50.4

Main is 14 ft. " x S line

Work done January 12, 1965

9 ft. of 1" cop: Main to curb stop.....	\$ 8.46
Labor.....	\$ 13.68
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete-long.....	\$
Carting.....	5.00
Tapping machine use.....	5.00

Owner supplied and installed 54 ft. of 1"
 copper tubing from the cellar to the curb stop
 Owner's equipment dug and backfilled trench