

Lot 196
#26654

April 10, 1964
D.J.Realty
W.S.Greenbrier Drive, S x
Greenbrier Court

Please install 1" Copper service
to supply bungalow. Main to be extended.

Measures of 1" curb stop:

N x N line Blueberry Terrace	190.5
E x W line Greenbrier Dr.	5.1
S x N line house	16.1
E x house	33.9

Main is 12 ft. E x W line

Work done January 12, 1965

7 ft. of 1" cop: Main to curb stop.....	\$ 6.58
Labor.....	\$ 13.68
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00

Owner supplied and installed 37 ft. of 1"
copper from the cellar to the curb stop

Owner's equipment dug and backfilled trench