

Tel:4-7432

430 Sawyer St.

April 13, 1964

#26656

Alfonse Azevedo

S.S.Sawyer St., W x County St.

Please install 1" Copper service to supply cottage. Lay with drain. House moved from 619 Hathaway Rd.

Measures of 1" curb stop:

W x W line County St. 184.0

N x S line Sawyer St. 8.0

E x W line house 19.6

Laid with drain

Main is 18 ft. N x S line

Work done June 2, 1964

41 ft. 1" cop: 13' out - 23' in.....	\$	34.85
labor.....	\$	27.84
1 1" corporation, fig. 438. R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	7.00
Compressor use.....	\$	3.00