

Tel. 5-0529

202 Maywood St.

#26664 Lillian W. Samsel
E. S. Maywood St., S x Wood St.

Please install 1" Copper Service to
supply bungalow. Lay with drain.

Measures of 1" curb stop:

S x S line Wood St.	179.9
W x E line Maywood St.	8.7
N x S line house	3.1

Laid with drain

Main is 32 ft. W x E line

Work done June 9, 1964

56 ft. 1" cop: 32 ft. out - 24 ft. in.....	47.60
Labor.....	29.04
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Drilling machine use.....	5.00
Compressor use.....	3.00
1 street cut: 6' x 2½' Warrenite.....	
1 6" x 1" Mueller D.S. Clamp, H-10527.....	