

Lot 81

April 22, 1964

#26670 Tower Construction Co.
N.S. Churchill St., W x Barnard St.

Please install 1" copper Service to
supply ranch house. Main to be extended

Measures of 1" curb stop:

W x W line of Barnard St. 480.8

S x N line of Churchill St. 8.0

E x W line house 4.0

Line Service

Main is 33 ft. S x N line

Work done May 7, 1964

33 ft. of 1" cop: Main to line.....	28.05
Labor.....	18.06
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Motocrane use.....	7.00
Loader use.....	3.50