

Tel: 4-8744

330½ Cedar Grove St.

May 1, 1964

#26678

Louisa Gagliardi

S.E. Cor. James & Middle St.

Please install 1" Copper service to
supply bungalow. Lay with drain.

Measures of 1" curb stop:

S x S line Middle St.	50.2
W x E line James St.	6.5
N x S line house	3.4

Laid with drain

Main is 26 ft. W x E line

Work done June 3, 1964

46 ft. 1" cop: 26' out - 20' in.....	\$	39.10
Labor.....	\$	27.82
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	7.00
1 street cut: 5' x 2' Warrenite.....	\$	