

P.O.Box 162, New Bedford, Mass.

May 20, 1964

#26690

Paul R. Vermette

E.S.Cornell St., N x Kempton St.

Please install 1" Copper service to
supply office bldg. To street line only - lay
with drain.

Measures of 1" curb stop:

N x E line Kempton St. 277.7

W x E line Cornell St. ~~8.0~~

S x E line Building ~~31.2~~

Laid with drain

Main is 32 ft. W x E line

Work done June 2, 1964

Line Service

33 ft. 1" cop: Main to line.....	\$ 28.05
Labor.....	16.74
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00
1 street cut: 4' x 2' Penetrating Mac.....	\$

Corrected Measures

Jan. 21, 1981

28 Cornell St. N x Kempton St. Ser. # 26690-1"

W x E line Cornell St.	10.0 ft.
S x N line Bldg.	32.2 ft.
W x W line Bldg.	44.7 ft.

J. Rodrigues

