

Lot 113

22 Tarkiln Hill Rd.

May 25, 1964

#26699

D.J.Realty

S.S.Pine Hill Dr., opp. Long View
Rd.

Please install 1" copper service to
supply bungalow. Main to be extended.

Measures of 1" curb stop:

E x W line Long View Rd.	37.8
N x S line Pine Hill Drive	6.5
W x E line house	19.2
N x house	34.0

Main is 14 ft. N x S line

Work done June 24, 1964

12 ft. 1" cop: main to 2 ft. out line.....	\$	10.20
labor.....	\$	13.28
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	3.50
Motocrane use.....	\$	3.50