

102 Beetle St.

June 15, 1964

#26723

Eugene Mierzejewski

N.S.Princeton St., E x Brook St.

Please install 1" Copper service to
supply bungalow. Lay with drain.

Measures of 1" curb stop:

E x E line Brook St.	228.4
----------------------	-------

S x N line Princeton St.	9.0
--------------------------	-----

W x E line house	19.6
------------------	------

Partly laid with drain

Main is 32 ft. S x N line

Work done June 19, 1964

61 ft. 1" cop: 32' out - 29' in.....	51.85
Labor.....	32.40
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Compressor use.....	4.50
1 street cut: 6' x 2' Warrenite.....	