

Tel: 5-5685

270 Princeton St.

June 15, 1964

#26724

John S. Frade

S.S.Princeton St., E x Church St.

Please install 1" Copper service to
supply cottage. Lay with drain.

Measures of 1" curb stop:

W x W line Brook St.	168.0
----------------------	-------

N x S line Princeton St.	6.6
--------------------------	-----

E x W line house	1.9
------------------	-----

Laid with drain

Main is 18 ft. N x S line

Work done June 22, 1964

36 ft. 1" cop: 18' out - 18' in.....	30.60
labor.....	15.66
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
loader use.....	3.50