

Tel: 3-5853

479 Belleville Ave.

June 16, 1964

#26726

Fernando S. Frade

E.S. Seabury St., S x Carlisle St.

Please install 1" Copper service to
supply 2 family house. Lay with drain.

Measures of 1" curb stop:

S x S line Carlisle St.

197.0

W x E line Seabury St.

7.1

N x S line house

4.7

Partly laid with drain

Main is 32 ft. W x E line

Work done June 22, 1964

50 ft. of 1" cop: 32' out - 18' in.....	42.50
Labor.....	31.32
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Drilling machine use.....	5.00
Loader use.....	10.50
1 street cut: 7' x 2½' Bituminous Gravel..	
1 6" x 1" Mueller D.S. Clamp, H-10527.....	