

Tel: 3-6917

103 Milford St.

June 17, 1964

#26728

Norbert Desroches

E.S.Church St., N x Avery St.

Please install 1" Copper service to supply cottage. On existing main-lay with drain. 25¢ AGREEMENT.

Measures of 1" Curb Stop:

S x S line Phillips Rd.

1000.2

W x E " Church St.

5.0

Stop Box on South line Building

Main is 40 ft. W x E line

Work done August 5, 1965

Partly laid with drain

(over)

70' of 1" cop.: 40' cut. 30' ins.	\$	70.00
Labor. . . . .	\$	44.40
1 1" corporation, fig. 438 - Red Red	\$	
1 1" cop. to cop. stop, fig. 415. . .	\$	
1 Caldwell stop box, complete. . . .	\$	
Carting. . . . .	\$	5.--
Tapping machine use. . . . .	\$	5.--
Loader use. . . . .	\$	14.--
Compressor use. . . . .	\$	6.--
1 street cut: 18' x 24' Warrenite.	\$	