

Tel: 5-4082

June 22, 1964

#26732

Anne Bochman

W.S.Acushnet Ave., N x Sheffield St.

Please install 1" Copper service
to supply bungalow. Will notify when ready.

Measures of 1" Curb Stop:

N x N line Bessey St.	195.7
-----------------------	-------

E x W line Acushnet Ave.	6.2
--------------------------	-----

S x N line House	1.0
------------------	-----

Main is 16 ft. E x W line

Work Done July 3, 1964

(over)

70 ' of 1" cop.:	16' out.	54' inc...	\$ 59.50
Labor.			\$ 57.22
1 1" corporation,	fig. 438 - R. H.		
1 1" cop. to cop. stop,	fig. 415		
1 Caldwell Stop Box,	complete - long		
Carting.			5.00
N W 1 Tapping Machine.			5.00
Compressor use #250.			3.00
Loader use.			7.00
1 cd. out:	2 1/2' x 10' Dirt.		
1 st. out:	2 1/2' x 10' Warrenite		